

# OPERATIONS PLAN

---

---

## PLANT WANSLEY COAL COMBUSTION RESIDUALS (CCR) LANDFILL EXPANSION HEARD COUNTY, GEORGIA

FOR



# Georgia Power

DECEMBER 2025

 **GEORGIA**  
DEPARTMENT OF NATURAL RESOURCES  
ENVIRONMENTAL PROTECTION DIVISION

**Approved**  
**Solid Waste Management Program**

Approved By: **Keith Stevens** Digitally signed by Keith Stevens  
Date: 2026.01.26 09:16:52 -05'00'



## TABLE OF CONTENTS

---

<b>1.</b>	<b>GENERAL SITE INFORMATION .....</b>	<b>1</b>
A.	Volumes and Estimated Life .....	1
B.	Description of Waste .....	1
C.	Zoning .....	2
D.	Buffers.....	2
E.	Site Survey Control .....	2
F.	Limited Access .....	2
G.	Posted Information.....	3
H.	Communication .....	3
I.	First Aid.....	3
J.	Employee Facilities .....	3
<b>2.</b>	<b>OPERATIONAL PROCEDURES.....</b>	<b>4</b>
A.	Supervision .....	4
B.	Exclusion of Prohibited Wastes .....	4
C.	Prohibited Acts .....	4
D.	Erosion and Sediment Control.....	4
E.	Access Roads.....	4
F.	Fire Protection .....	5
G.	Site Equipment .....	5
H.	Recovered Materials Processing Operations.....	5
I.	Controlled Unloading of Waste .....	6
J.	Solid Waste Processing Operations .....	6
K.	Waste Requiring Special Handling.....	6
L.	Spreading, Compaction and Stability.....	6
M.	Daily and Intermediate Cover.....	8
N.	Disease Vector Control .....	8
O.	Litter Control.....	8
P.	Dust Control.....	8
Q.	Explosive Gas Control (Methane Gas) .....	9
R.	Run-On/Run-Off Control.....	9
S.	Surface Water Requirements .....	10
T.	Final Grading.....	10
U.	Vegetation .....	10
V.	Continuity of Operation.....	11

<b>3.</b>	<b>ENVIRONMENTAL PROTECTION .....</b>	<b>12</b>
A.	Inspections.....	12
B.	Annual Reporting.....	13
C.	Leachate Management.....	13
D.	Ponds with Leak Detection Systems (Sedimentation Ponds / Clear Pool Pond).....	13
E.	Groundwater and Surface Water Monitoring Plan .....	14
<b>4.</b>	<b>RECORDKEEPING, NOTIFICATION, AND PUBLICLY ACCESSIBLE INTERNET SITE REQUIREMENTS .....</b>	<b>15</b>
A.	Recordkeeping.....	15
B.	Notification and Internet Posting Requirements. ....	16
C.	Measuring and Reporting Requirements .....	16
<b>5.</b>	<b>EXISTING SITE LIMITATIONS (APPROVED JANUARY 26, 2018).....</b>	<b>17</b>
<b>6.</b>	<b>EXPANSION SITE LIMITATIONS (APPROVED JANUARY 27, 2025).....</b>	<b>19</b>

**APPENDIX**

Appendix A - Periodic Run-On and Run-Off Control Plan [391-3-4-.10(5) and 40. C.F.R. Part 257.81]  
Plant Wansley Coal Combustion Residuals (CCR) Landfill Expansion, Georgia  
Power Company, Dated December 2025

Appendix B - Report of Laboratory Testing Results, Water Treatment Residual Material Mixes,  
prepared by Bunnell Lammons Engineering, Inc., dated 07/22/21

## 1. GENERAL SITE INFORMATION

---

This Operations Plan was developed to meet the requirements set forth in Rule 391-3-4-.10 (5)(a) of the Georgia Solid Waste Rules & Regulations (CCR Rules) which address the Operation Criteria of Coal Combustion Residuals (CCR) Landfills.

### A. Volumes and Estimated Life

The total area of the Plant Wansley Coal Combustion Residuals (CCR) Landfill is 325 acres (within site boundary), with 78 acres currently being permitted and used for CCR disposal. The proposed expansion will add an additional 35 acres resulting in an overall 113 acres of CCR disposal area. The waste disposal area is divided into three existing cells and one proposed cell. All four cells are designed for and may receive CCR materials as defined in Section 1.B. of this plan. The expanded CCR landfill will provide a disposal capacity of 18,212,736 cubic yards. The landfill will receive CCR materials from Ash Pond 1 as part of the pond closure. The life of the expanded landfill will be dependent on the rate of ash removal from the Ash Pond 1.

### B. Description of Waste

The facility will receive solid waste produced from the generation of electricity from coal (CCRs) as defined in Rule 391-3-4-.01, and materials in contact with or used to contain or absorb CCR (truck liners, truck wash sediments containing ash, etc.) generated by Georgia Power Company. Allowable wastes include:

- (i) CCR (fly ash, bottom ash, flue gas desulfurization materials, and boiler slag);
- (ii) Materials in contact with or that contain CCR, or used to collect or absorb CCR, that were generated by Georgia Power Company;
- (iii) Ash generated by Air Curtain Destructor (ACD) operations during clearing and grubbing activities.
- (iv) Other waste generated from milling coal in preparation for the combustion process; and
- (v) Coal combustion water treatment residuals (as described below and in Section 2.K and 2.L of this Operations Plan)
  - a. Coal combustion water treatment residuals are generated primarily from processes that support the combustion of coal or other fossil fuels that are co-disposed with fly ash waste, bottom ash waste, slag waste, and flue gas emission control waste. The residuals result from the treatment of the following wastewaters: coal pile run-off, boiler cleaning solutions, boiler blowdown, ash pond dewatering, process water treatment and demineralizer regeneration wastes, cooling tower blowdown, air heater and precipitator washes, and effluents from floor and yard drains and sumps.

- (vi) Wastewater treatment residuals from the treatment of water generated during ash pond dewatering activities.

As required by the Rules, CCRs do not include putrescible or hazardous materials regulated under Subtitle C of the Resource Conservation Recovery Act (RCRA).

**C. Zoning**

A letter in support of this application dated September 19, 2022 is included in Section 3 of this permit application package.

**D. Buffers**

The CCR landfill permitted site boundary is located entirely on Georgia Power Company property. A minimum 200-foot undisturbed buffer exists inside the permitted site boundary as indicated on the permit drawings. A minimum 500-foot undisturbed buffer exists between the CCR disposal boundary and any adjacent residences and/or water supply wells.

A minimum 25-foot buffer exists between the CCR disposal boundary and any on-site springs and surface waters (perennial or intermittent), except where being permitted with the U.S. Army Corp of Engineers and Georgia Environmental Protection Division (EPD), Watershed Protection Branch. All erosion control measures and/or diversion ditches conform to the Erosion and Sedimentation Control Act and are protective of all streams in the landfill watershed and any associated perennial or intermittent tributaries.

A minimum 50-foot undisturbed buffer shall be maintained in future Cell 4 between the waste disposal boundaries and all wetlands, except as permitted by the United States Army Corps of Engineers (USACE) and allowed by EPD. Prior to the initial receipt of waste, a certification statement shall be submitted to the operating record demonstrating that the requirements of 40 CFR 257.61 have been met. These statements shall be signed and sealed by the professional engineer responsible for the permit drawings and Operation Plan for the subject site. Wetland areas have been delineated on the permit drawings.

**E. Site Survey Control**

The Permitted Site Boundary is shown on the permit drawings included in Section 10 of this permit application. Corner markers consisting of 1/2-inch diameter rebars with GPC Red Cap have been installed to delineate this boundary. A permanent survey control monument is maintained at the location indicated on sheet 3 of 35 of the permit drawings for vertical and horizontal control.

**F. Limited Access**

This facility is for exclusive use by Georgia Power Company for CCR disposal. The landfill is located entirely within the Plant Wansley property boundary and only authorized personnel are allowed on the plant property. Access to the disposal area is further restricted by a chain-link security fence and gates.

**G. Posted Information**

The landfill is for exclusive use by Georgia Power Company for CCR disposal, and is not open to, or accessible by the public. Signage indicating the specific waste that can be placed in the landfill is posted at the entrance. Also, signs denoting the limits of the buffer zone and the location of groundwater and surface water monitoring points are in place. Signage information is provided in the permit drawings.

**H. Communication**

Communications are by cell phone or two-way radio with Plant Wansley.

**I. First Aid**

First aid supplies are available at the plant.

**J. Employee Facilities**

Employee restroom facilities are available at Plant Wansley. During construction activities, portable toilets will be available in select locations around the landfill.

## 2. OPERATIONAL PROCEDURES

---

### A. Supervision

The landfill is under the supervision of an operator who is present at all times during operation and who is properly trained in the operation of landfills and the implementation of the landfill's permit.

The landfill may operate twenty-four (24) hours a day. Personnel trained in landfill operations will be present at all times. Supervision is provided by Georgia Power Company trained personnel.

Training in the operation of CCR waste landfills and the implementation of the approved permit is provided by Georgia Power Company with documentation of training maintained in the facility's operating records.

### B. Exclusion of Prohibited Wastes

No hazardous, putrescible wastes or other non-approved wastes will be deposited at this site. To ensure the exclusion of prohibited wastes, the supervisor and/or operator may regularly perform random inspections of the CCR material placement operation (generally referred to as "stacking operations"). The results of each inspection are recorded and maintained as part of the facility's operating record. Facility personnel receive training to recognize prohibited wastes.

If prohibited wastes are detected at any time, Georgia Power will remove such waste and ensure it is transported to a properly permitted solid waste handling facility. Any incident of prohibited waste will be described in a report and placed in the facility's operating record.

### C. Prohibited Acts

The landfill is operated and maintained in a manner described herein, to prevent open burning, scavenging, and the open dumping of waste.

### D. Erosion and Sediment Control

All necessary erosion and sediment control measures will be constructed or installed in accordance with Best Management Practices (BMPs) that meet the requirements of the latest version of the Manual for Erosion and Sediment Control in Georgia (E&S Manual). Any required diversion berms, ditches and other stormwater management structures will be constructed in accordance with the E&S Manual.

*Erosion control measures will be maintained at all times. If full implementation of the erosion control measures does not provide for effective erosion control, additional measures will be implemented to control or treat the sediment source.*

### E. Access Roads

For disposal of acceptable waste described in Section 1.B. of this Operations Plan, temporary access roads composed of graded aggregate, bottom ash, or other all-weather surface material may be necessary and will be maintained within the cells. Access to the CCR unloading and placement area

will be provided by ramps and perimeter berms. The final access road is designed to provide continued access for maintenance and inspection. Details for the permanent access road are provided in the permit drawings.

#### **F. Fire Protection**

Fly ash, bottom ash and boiler slag are by-products of the coal combustion process and consist of non-combustible coal minerals. Synthetic gypsum is a by-product of the flue gas desulfurization process in which flue gas is forced through a fluidized bed of calcium carbonate (limestone). The oxidation process produces calcium sulfate (gypsum) and water, neither is a combustible material. Coal combustion water treatment residuals and other wastes generated from milling coal are also not fire hazards. Litter and other putrescible wastes are not permitted for disposal at this landfill and as a result, the occurrence of fire related to CCRs disposal is not possible, and therefore no soil fire protection is required. Fly ash and gypsum are available for fire control if needed.

#### **G. Site Equipment**

The following is a list of typical equipment used during operation of this site:

- CAT D5H-5S dozer or equivalent,
- Excavators,
- Drum Rollers,
- Water truck with spray attachment,
- Off-road trucks,
- Backup and/or specialized equipment will be leased or subcontracted on an as-needed basis, and
- Other equipment, as needed.

#### **H. Recovered Materials Processing Operations**

CCRs may be recovered (removed) from the landfill for beneficial re-use in construction, manufacturing, agriculture and other industries. During recovery operations, personnel will leave two (2) feet minimum of in-place CCR material between the protective soil cover on the bottom of the cell and the material removed.

When recovered materials are removed by truck, the truck tires will be cleaned to avoid tracking recovered materials offsite.

Georgia Power will maintain a record of the volume of CCR material that is recovered for beneficial re-use and will report it to EPD in accordance with Rule 391-3-4-.17(5). See Section 4.B. of this Operations Plan.

**I. Controlled Unloading of Waste**

CCR material will be hauled to the disposal cells in dump trucks and unloaded. See Section 2. L. of this plan for placement and compaction procedures and Section 2.P. for Dust Control procedures.

Georgia Power will maintain a record of the volume of CCR that is placed in the CCR landfill and will report it to EPD in accordance with Rule 391-3-4-.17(5). See Section 4.C of this Operations Plan.

**J. Solid Waste Processing Operations**

No on-site waste processing is performed at this landfill.

**K. Waste Requiring Special Handling**

This section will be updated prior to receipt of any new waste material that requires special handling.

**L. Spreading, Compaction and Stability**

- i. CCR material will be placed in accordance with the procedures and requirements below:*
  - a) CCR material will be uniformly spread in approximately 6 to 8 inch horizontal lifts (nominal loose thickness) and compacted to achieve a minimum 92% of its maximum dry density as determined by ASTM D698. Density tests shall be performed on representative compacted CCR material at a minimum frequency of 1 test per 5,000 cubic yard of in-place CCR. Lifts shall begin at the bottom of the cell with CCR materials abutting the perimeter berm and continue uniformly across the entire cell.
  - b) Wet CCR materials will be stabilized by mixing with dry materials or by other drying methods.
  - c) CCR materials shall not be placed by downhill pushing and/or compaction of CCR.
  - d) Each lift of CCR shall be benched when placing against existing CCR slopes.
  - e) The surface of the compacted CCR material will be rolled with a smooth drum roller to seal the surface to reduce infiltration and graded to prevent ponding of precipitation.
  - f) All CCR disposed in the landfill shall have a minimum drained shear strength of 30 degrees, or a combination of friction and cohesion equal to or greater than the shear strength envelope represented by 30 degrees. The strength of the CCR materials shall be evaluated at least annually to confirm that the minimum strength required for stability is being achieved. A test pad section constructed in the landfill using the field methods representative of placement conditions shall be built to obtain representative samples for testing in the laboratory. Testing results will be maintained in the facility operating record.
  - g) CCR shall be placed in a manner that minimizes the infiltration of water into the waste. The landfill shall be regularly monitored for standing water, leachate outbreaks, pumping and

rutting of CCR materials under traffic loading, or other signs that may indicate that liquids are not draining properly.

- h) Waste placement procedures should not be modified in a manner that may create impermeable zones of waste. If waste permeabilities change or signs of saturated waste conditions are observed, the stability of the landfill slopes shall be re-evaluated based on the new conditions.
- i) Intermediate CCR slopes are not to be formed in the bottom of the cell, i.e. the slopes must toe-out and/or abut the exterior berm of the cell to maintain intermediate stability conditions.

*ii. Moisture Conditioning*

Georgia Power may utilize an irrigation type system, water trucks or other forms of moisture conditioning, at the Plant Wansley CCR Landfill. If utilized, the irrigation system will be installed in phases as CCR waste is placed in the constructed cells. If needed, the system may also be extended to the surface of each additional lift of CCR disposed. Water for the system will be pumped from one of the landfill clear pools, sediment ponds or leachate storage area. All water from the system will be sprayed over lined areas and all run-off will be contained within the lined waste footprint or lined containment ditches. Water will be applied at a rate that minimizes runoff and does not over-saturate the waste. Any potential runoff will be directed to one of the landfill's lined sediment ponds. Spray nozzles and pipe sizes will be sized and adjusted by the landfill operator as necessary to meet operational requirements and minimize runoff. Pipe material for the irrigation system will be HDPE but may be modified at the operator's discretion.

*iii. Coal Combustion Water Treatment Residual Disposal*

Testing of coal combustion water treatment residuals and various mixes of CCR and water treatment residual material is provided in the Report of Laboratory Testing Results, Water Treatment Residual Material Mixes, prepared by Bunnell Lammons Engineering, Inc., dated July 22, 2021, included in Appendix B of this Operations Plan. When compacted to 92% of the standard proctor maximum dry density, three mix samples achieved the drained shear strength envelope represented by 30 degrees. These three mixes are listed below:

100% coal combustion water treatment residual material

50% coal combustion water treatment residual material and 50% of bottom ash

50% coal combustion water treatment residual material, 25% bottom ash, and 25% fly ash

The mixture consisting of 50% fly ash and 50% coal combustion water treatment residual material did not meet the minimum shear strength requirements when compacted to 92% of standard proctor maximum dry density, therefore, this material mix and compaction rate will not be utilized for placement of the coal combustion water treatment residuals. Alternate material mixes or compaction criteria may be acceptable but must be confirmed with laboratory or field testing.

**M. Daily and Intermediate Cover**

CCRs are predominantly inorganic by-products of the coal combustion process. Additionally, litter and other putrescible wastes are not allowed to be disposed at this landfill. Therefore, daily and intermediate covers are not necessary for the control of disease vectors, odor, fires, scavenging, and litter.

Additionally, the CCRs will be deposited in a moistened condition thus reducing the possibility of dusting. The possibility of fugitive dust from this landfill will be further controlled by water spray from water trucks or irrigation type systems, as necessary (See Section 2.P. of this plan).

**N. Disease Vector Control**

The landfill is used only for the disposal of materials described in Section 1.B. Vector controls are not required at this landfill since no litter or putrescible wastes are disposed.

**O. Litter Control**

The Plant Wansley CCR Landfill is used exclusively for disposal of CCR materials. These materials do not contain litter or contribute to windblown refuse. Routine inspection of the landfill site is conducted regularly, and any litter and/or waste blown onto the site is removed.

**P. Dust Control**

The purpose of this fugitive dust control plan is to demonstrate compliance with the fugitive dust requirements in GA EPD CCR Rules 391-3-4-.10(5)(a) and 391-3-4 .10(9)(c)1.(vi)(I) (incorporating 40 CFR § 257.80 by reference). This fugitive dust control plan and any subsequent amendments will be certified by a qualified professional engineer in accordance with 40 CFR § 257.80(b)(7) that the plan complies with the requirements of 40 CFR § 257.80..

This fugitive dust control plan identifies and describes the CCR fugitive dust control measures that Georgia Power Plant Wansley uses to minimize CCR from becoming airborne at the facility, including CCR fugitive dust originating from CCR units, roads, and other CCR management and material handling activities.

CCR Rule 391-3-4-.10(2)(a), by reference to 40 CFR 257.53, defines “CCR fugitive dust” as “solid airborne particulate matter that contains or is derived from CCR, emitted from any source other than through a stack, or chimney”. Fugitive dust originating from landfill cells is controlled using water suppression, tarping and compaction.

The fugitive dust control measures identified and described in this plan were adopted and implemented based upon an evaluation of site-specific conditions and are determined to be applicable and appropriate for the Wansley CCR Landfill. Evaluation included assessing the effectiveness of the fugitive dust control measures for the facility, taking into consideration various factors such as site conditions, weather conditions, and operating conditions.

CCR that is transported via truck to landfill cells is conditioned to appropriate moisture content to reduce the potential for fugitive dust.

Water suppression and/or a chemical dust suppressant is used as needed to control fugitive dust on facility roads used to transport CCR and other CCR management areas.

Speed limits are also utilized to reduce the potential for fugitive dust.

Trucks used to transport CCR are filled to or under capacity to reduce the potential for material spillage.

Site personnel assess the effectiveness of the control measures by performing visual observations of all CCR units and surrounding areas and implementing appropriate corrective actions for fugitive dust, as necessary. Logs are used to record the utilization of water-spray equipment.

When a complaint is received from a citizen regarding a CCR fugitive dust event at the facility, the complaint is documented and investigated. Appropriate steps are taken if needed, including any corrective action.

When there is a change in conditions that would substantially affect the plan in effect, the fugitive dust control plan will be amended in accordance with 40 CFR § 257.80(b)(6). The revised plan will be placed in the facility's operating record.

Annual CCR fugitive dust control reports, describing actions taken to control fugitive dust, a record of all citizen complaints, and summary of corrective actions taken, will be prepared and placed in the facility's operating record in accordance with 40 CFR § 257.80(c).

**Q. Explosive Gas Control (Methane Gas)**

Methane gas is not generated in the disposal area because the coal combustion process does not produce waste that generates methane gas. Also, waste that may generate methane gas, such as putrescible wastes and litter, is not allowed at this landfill; thus, a methane monitoring system is not required.

**R. Run-On/Run-Off Control**

CCR is contained within a lined earthen berm to prevent stormwater from the surrounding area from entering the disposal cells. CCR placement is confined to within this berm. Run-off from active cells, as well as any disturbed areas, is routed into the lined sedimentation ponds and the clear pool pond, which are designed to collect and control the flow resulting from a 24-hour, 25-year storm. The details for erosion and sediment control structures are included in the permit drawings.

The updated Run-On and Run-Off Control Plan developed to meet the requirements of the self-implementing Federal CCR Rule is included in Appendix A. This Run-On and Run-Off Control Plan will be reviewed and updated every 5 years. Georgia Power may amend the written run-on and run-off control system plan at any time provided the revised plan is placed in the facility's operating record. Georgia Power must amend the written run-on and run-off control system plan whenever there is a change in conditions that would substantially affect the written plan in effect.

## **S. Surface Water Requirements**

Lined sedimentation ponds and a clear pool pond are provided to capture all leachate and stormwater run-off from the CCR disposal stacks. Ditches contained within the perimeter earthen berms convey all run-off to these ponds. A return water pumping system is provided to transmit water from the clear pool pond to the plant area prior to discharge in accordance with the facility's NPDES wastewater permit. The ponds are designed to retain, without the consideration of pumping, three days of leachate and the surface stormwater run-off for a 24 - hr. 100 yr. storm event.

A supplemental water filter system may also be installed adjacent to the existing sediment ponds. If installed, the filter system will receive water, as needed, from the clear pool return water pumping system. After passing through the filter system, water will be delivered to the plant area as discussed above.

After the final closure system has been completed on the landfill, the return water pumping system will be decommissioned, and a conventional riser structure will be installed in the clear pool. Details for the riser structure are included in the permit drawings.

## **T. Final Grading**

The final slopes are designed to remain permanently stable, to control erosion, to allow the installation of the final cover system, to minimize percolation of precipitation into the disposed CCR, and to provide diversion of surface run-off from the disposal area. The final surface slopes are between 5% and 28.57% (3.5H:1V). Final grading plans and final cover system details are provided in the permit drawings.

## **U. Vegetation**

All vegetated areas of the landfill and ponds will be maintained throughout the life of the landfill. All disturbed areas associated with construction projects covered by the Georgia NPDES General Stormwater Construction Permit (GAR100001) will undergo stabilization measures no more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. This requirement has been added to Section 2.U. Vegetation. Daily and intermediate cover is not a requirement for CCR waste materials and therefore this requirement will not apply to the CCR landfill waste areas. The following schedule indicates the recommended species, planting dates, and fertilization requirements. Reference the latest edition of the Manual for Erosion and Sediment Control in Georgia.

VEGETATION SCHEDULE														
BROADCAST														
SPECIES	RATES	PLANTING DATES												COMMENTS
		J	F	M	A	M	J	J	A	S	O	N	D	
Wilmington Bahia alone	60 lbs. / ac	....	....	..	—	—	—	....	....	....	....	....	....	Low growing.
Wilmington Bahia w/ other perennials	30 lbs. / ac			..	—	—			..	—	—	..		Mix with sericea lespedeza. Low growing.
Tall Fescue alone	50 lbs. / ac			..	—	—			..	—	—	..		
Tall Fescue w/ other perennials	30 lbs. / ac								..	—	—	..		Mix with sericea lespedeza.
Reed Canary alone	50 lbs. / ac								..	—	—	..		
Reed Canary w/ other perennials	30 lbs. / ac	....	....	..	—	—	....	....	....	....	....	....	....	
Ambro Virgata or Appalow Lespedeza scarified	60 lbs. / ac			..	—	—	..							Mix with bahai or tall fescue. Do not mix with sericea lespedeza.
Ambro Virgata or Appalow Lespedeza unscarified	60 lbs. / ac	—	—	....	....	....	....	....	....	—	—	—	—	Mix with bahai or tall fescue. Do not mix with sericea lespedeza.

Note: Solid lines indicate optimum dates, dotted lines indicate permissible but marginal dates.

FERTILIZATION (Warm Season Grasses)			
YEAR	N-P-K	RATE	N TOP DRESSING RATE
First	6-12-12	1500 lbs./ac	50 - 100 lbs./ac
Second	6-12-12	800 lbs./ac	50 - 100 lbs./ac
Maintenance	10-10-10	400 lbs./ac	30 lbs./ac

**V. Continuity of Operation**

Access roads and ramps are provided to the active disposal cells. The permanent access road to the landfill is an all-weather road and allows access to the landfill during inclement weather for disposal, inspection, and maintenance or replacement of equipment. The access roads will be maintained at all times during landfill operations.

### 3. ENVIRONMENTAL PROTECTION

---

#### A. Inspections

##### 1. Seven (7) Day Inspections

Georgia Power will inspect the CCR landfill at intervals not exceeding seven (7) days. The 7-day inspections will be made by a Qualified Person who is familiar with the landfill and include observation and documentation of any appearance of actual or potential structural weakness and other conditions which are disrupting or have the potential to disrupt the operation or safety of the landfill.

Georgia Power will record the results of these inspections on a self-generated form that will be filed in the facility's operating record. If a potential deficiency or release is identified during an inspection, Georgia Power will remedy the deficiency or release as soon as feasible. Georgia Power will prepare documentation detailing the corrective measures taken and place it in the facility's operating record.

If stability concerns are identified during the 7-day inspection, Georgia Power will notify the EPD Solid Waste Management Program within twenty-four (24) hours of observing the issue of concern and/or when the facility is advised by the geotechnical engineer that corrective measures are required to improve the stability of the waste mass.

##### 2. Annual Inspections

As required by Chapter 391-3-4-.10(5) of the Georgia Solid Waste Rules, a Professional Engineer registered in Georgia will inspect the landfill on an annual basis. The inspection includes, at a minimum:

- a. A visual inspection of the CCR landfill to identify signs of distress or malfunction of the CCR landfill.
- b. A review of available information regarding the status and condition of the CCR Landfill, including, but not limited to, files available in the facility's operating record such as:
  - i. The results of weekly inspections and the results of previous annual inspections,
  - ii. Files available in the operating record and other conditions which have disrupted or have the potential to disrupt the operation or safety of the CCR landfill.
- c. If a potential deficiency or release is identified during an inspection, Georgia Power will remedy the deficiency or release as soon as feasible. Georgia Power will prepare documentation detailing the corrective measures taken and place it in the facility's operating record.

## **B. Annual Reporting**

At the completion of each annual inspection, the Professional Engineer who completed the inspection will prepare an annual report that includes the following:

1. Any changes in geometry of the landfill components since the previous annual inspection;
2. The approximate volume of CCR contained in the unit at the time of the inspection;
3. Any appearances of an actual or potential structural weakness of the CCR within the landfill, or any existing conditions that are disrupting or have the potential to disrupt the operation and stability of the CCR landfill; and
4. Any other change(s) which may have affected the stability or operation of the CCR landfill since the previous annual inspection.

Annual Inspection Reports for the Plant Wansley CCR Landfill, which meet the requirement of Chapter 391-3-4-.10(5) of the Georgia Rules, can be found online at the Georgia Power website under Environmental Compliance.

## **C. Leachate Management**

The leachate collection and removal systems for both Cells 1 and 2 are designed and permitted to gravity flow leachate to their associated leachate sumps inside the landfill footprint where the leachate is pumped from the landfill cell through a leachate sump riser and force main pipe to the existing lined sediment basins. The leachate collection and removal system for Cell 3 is currently designed and permitted to gravity flow leachate to the lined perimeter ditches where the leachate is then conveyed to the existing lined sediment ponds.

The leachate collection and removal system for the proposed Cell 4 is designed to gravity flow leachate to a leachate sump inside the cell where the leachate is pumped from the landfill cell through a leachate sump riser and force main pipe to the existing lined northern sediment basin. The leachate collection and removal system from the existing Cell 3 will be gravity drained into the proposed Cell 4 system and routed through the Cell 4 leachate sump and force main.

The leachate from all four cells will continue to be pumped into the existing lined sediment basins until a separate leachate storage and treatment system is constructed at a location outside the permit boundary of the landfill. Once the separate leachate system is on-line, leachate will be rerouted through the proposed leachate separation forcemain to the storage and treatment facility.

## **D. Ponds with Leak Detection Systems (Sedimentation Ponds / Clear Pool Pond)**

Georgia Power will maintain permanent pumps in the leak detection sumps of the double-lined ponds and will operate them as needed to maintain liquid levels in the leak detection system lower than one (1) foot.

**E. Groundwater and Surface Water Monitoring Plan**

Groundwater and surface water monitoring will be performed in accordance with the schedule and requirements indicated in the Plant Wansley CCR Landfill Groundwater Monitoring Plan included in Section 7 of this permit application. The plan meets the requirements of Georgia CCR Rule 391-3-4-.10(6).

## 4. RECORDKEEPING, NOTIFICATION, AND PUBLICLY ACCESSIBLE INTERNET SITE REQUIREMENTS

---

The Plant Wansley CCR Landfill complies and will continue to comply with the recordkeeping, notification, and publicly accessible internet site requirements set forth in Georgia CCR Rule 391-3-4-.10(8).

The publicly accessible internet site for the Plant Wansley CCR facilities is found at the Georgia Power website under Environmental Compliance.

### A. Recordkeeping

Georgia Power maintains and will continue to maintain the facility's operating record at all times during the life of the landfill including the closure and post closure period. These records are maintained by Georgia Power and are located at Plant Wansley. The following records are maintained as part of the facility's operating record:

1. A copy of the permit and any operating conditions including location restrictions;
2. Inspection records, training procedures, and notification procedures required by this Plan and by Rule 391-3-4-.10(5) and (8);
3. Any demonstration, certification, finding, monitoring, testing, or analytical data pertaining to groundwater monitoring and as required by rule 391-3-4-.10(6);
4. Closure and post-closure care plans and any monitoring, testing, or analytical data required by those Plans and Rules 391-3-4.10(7);
5. Any cost estimates and financial assurance documentation;
6. A copy of the permit documents for the landfill;
7. A copy of the groundwater and surface water monitoring plan for the landfill;
8. A copy of the Construction Quality Assurance Plan, construction certifications, closure certifications, and post-closure certifications;
9. The fugitive dust control plan, and any subsequent amendment of the plan, as required by 40 CFR 257.80(b), except that only the most recent control plan must be maintained in the facility's operating record irrespective of the time requirement of 5 years;
10. The annual CCR fugitive dust control report as required by 40 CFR 257.80(c);
11. The initial and periodic run-on and run-off control system plans as required by 40 CFR 257.81(c).

All information contained in the facility's operating record will be furnished to the Georgia EPD or be made available at all reasonable times for inspection by EPD staff.

**B. Notification and Internet Posting Requirements.**

Unless otherwise specified by the Rules, Georgia Power will provide required notifications to EPD within 30 days of placing documents in the facility's operating record. The notifications will be sent before the close of business on or before the day the notification is required to be completed. Notifications to EPD will be postmarked or sent by electronic mail. If a notification deadline falls on a weekend or federal holiday, the notification deadline will be extended to the next business day. Georgia Power will state in the notification to EPD if the relevant information was also placed on the Georgia Power website under Environmental Compliance. Information required to be posted on the Georgia Power website under Environmental Compliance will be available to the public for at least five (5) years following the date on which the information was first posted.

**C. Measuring and Reporting Requirements**

In accordance with Rule 391-3-4-.17(5), on July 1 of each year after the first full year that the CCR Landfill permit is issued, Georgia Power will report to EPD the total volume of the CCR waste disposed in the CCR Landfill, and the CCR removed, recovered, or diverted for beneficial use. The required data will be submitted to EPD on forms issued by EPD.

## **5. EXISTING SITE LIMITATIONS (APPROVED JANUARY 26, 2018)**

---

1. The areas considered for acceptability include only those areas enclosed by the lines labeled Site Boundary, Plant Wansley, Proposed Coal Combustion By-Product Disposal Facility Property Map and Site Topographic Map, drawing number ES1444 F1-1, dated September 14, 2007 and signed/stamped by Mr. Gary McWhorter on September 28, 2007.
2. This facility may receive Coal Combustion Residuals (CCR), as defined in Rule 391-3-4-.01, and materials contaminated by CCR, or used to collect or absorb CCR, that were generated by Georgia Power Company.
3. Should the liquid pressure head be determined to surpass 30 cm, the landfill is to have a double composite liner with a leak detection system. Otherwise, a composite liner and leachate collection system designed in accordance with Rule 391-3-4-.07(1)(d), or an alternate equivalent, will be constructed. Liner systems will underlie areas of permanent CCR disposal as well as diversion ditches used for transport of gypsum-containing effluent.
4. The liner system will be kept a minimum of 5-feet above the seasonal high-water table or bedrock, whichever is higher in elevation contours, as shown on Georgia Power Company's Plant Wansley Coal Combustion By-Product Disposal Facility Composite Seasonal High Groundwater Map, Figure 4, dated August 14, 2009.
5. Disturbance of wetland areas is prohibited except as permitted by the United States Army Corps of Engineers. Otherwise, a minimum 50 - foot buffer will be maintained between the CCR disposal boundary (limits of waste) and the jurisdictional wetland area depicted on Georgia Power Company's Figure 3.1 signed and sealed September 28, 2007 by Gary H. McWhorter, P.E.
6. A minimum 500-foot buffer will be maintained between the CCR disposal boundary and any adjacent residences and/or any water supply wells.
7. A minimum 200-foot undisturbed buffer will be maintained between the CCR disposal boundary and the permitted Site Boundary referenced in the above limitation #1.
8. No waste will be disposed of in any 100-year flood hazard zone. The 100-year flood elevation must be shown on the Design and Operation plans.
9. If, during excavation of the site, any springs or seeps are detected, EPD will be notified immediately, and protective designs will be incorporated into the facility's design and operations plans, such that sampling of the spring or seep can be incorporated into the groundwater-monitoring plan.
10. All borings/piezometers located within the proposed waste footprint will be abandoned in accordance with the Water Well Standards Act. The abandonment will be supervised by a professional geologist (PG) or professional engineer (PE) registered to practice in the State of Georgia. The supervising PG/PE will submit a report of the abandonment to EPD and certify that the borings/piezometers were abandoned in accordance with the Water Well Standards Act.

11. A groundwater monitoring system, conforming to EPD's Rules of Solid Waste Management and current guidance, will be installed at the site. The system design and monitoring requirements will be detailed in a Groundwater Monitoring Plan that is prepared in accordance with the Georgia Manual for Groundwater Monitoring and is approvable by EPD.
12. A minimum 25-foot buffer will be maintained between the CCB disposal boundary and any on-site springs and surface waters (perennial or intermittent). All erosion control measures and/or diversion ditches will conform to the Erosion and Sedimentation Control Act and be protective of all streams in the landfill watershed and any associated perennial or intermittent tributaries.
13. As the proposed site is located within a seismic impact zone, all plan sheets in the design and operations plan that detail surface water containment structures will specify that the structures are engineered to withstand a maximum horizontal acceleration of 0.17g.

## 6. EXPANSION SITE LIMITATIONS (APPROVED JANUARY 27, 2025)

---

1. The area considered for acceptability includes only the area delineated by the line "Existing Landfill Permit Boundary" on Geosyntec Consultants Figure 2-7, *Potentiometric Surface – 24 March 2022* dated January 2024.
2. Waste in the proposed Cell 4 expansion area shall not be placed outside of the area delineated by the line "Approx. Limit of Proposed Cell 4 Development" on Geosyntec's Figure 2-7, *Potentiometric Surface - 24 March 2022* dated January 2024.
3. Site Limitations approved January 26, 2018, and listed on pages 16 and 17 of the facility's Operations Plan, September 2022 revision, approved October 25, 2022, shall remain in effect for areas previously constructed and approved to receive waste.
4. A composite liner and leachate collection system, as required by *Georgia's Rules for Solid Waste Management*, shall be constructed under all areas proposed for CCR disposal. The bottom of the liner system shall be constructed a minimum of five feet above the top of bedrock elevation contours shown on Geosyntec's Figure 2-6, *Elevation of Bedrock*, dated January 2024, a minimum of five feet above the groundwater elevation contours and a minimum of five feet above the intermittent and perennial streams within the area delineated by the line "Approx. Limit of Proposed Cell 4 Development" on Geosyntec's Figure 2-7, *Potentiometric Surface - 24 March 2022* dated January 2024.

An underdrain system shall be installed in any intermittent or perennial stream channel within the limits of waste within the proposed expansion area. Underdrain systems shall be designed to maintain a five-foot separation between the stream channels and the proposed bottom of the composite liner. Underdrain systems in perennial stream channels shall consist, at a minimum, of two elements: (a) perforated conveyance pipe and stone backfill, or equivalent conveyance system placed in the streambed and (b) a separate underdrain component, installed at the same elevation or above the conveyance system to prevent groundwater from rising to within five feet of the bottom of the liner system above the perennial streams. The underdrain system shall be designed by a Georgia registered professional engineer and demonstrate that the system is designed to carry the baseflow of the perennial or intermittent stream. The outfall(s) of underdrain systems must be incorporated into the surface water monitoring plan for the site.

5. A minimum 500-foot buffer shall be maintained between the waste disposal boundary and any adjacent residences and/or water supply wells.
6. A minimum 200-foot undisturbed buffer shall be maintained between the waste disposal boundary and the permit boundaries. The 200-foot buffer may be disturbed if approved by the EPD.
7. A minimum 50-foot undisturbed buffer shall be maintained between the waste disposal boundaries and all wetlands, except as permitted by the United States Army Corps of Engineers (USACE) and allowed by EPD. A statement certifying that the landfill has been designed so that implementation of the design and operational plans will not impact wetlands, delineated April,

2022, shall be submitted. This statement shall be signed and stamped by the professional engineer responsible for the design and operational plans for the subject site. Wetland areas shall be delineated on the permit drawings.

8. Prior to the initial receipt of waste, a certification statement shall be placed in the operating record demonstrating that the requirements of 40 CFR 257.61 have been met. The statement shall be signed and stamped by the professional engineer responsible for the permit drawings and operation plan for the subject site.
9. A minimum 25-foot undisturbed buffer shall be maintained between the waste disposal area and any onsite springs, intermittent or perennial streams or surface water bodies, except as allowed by EPD.
10. If during excavation of the site, any springs or seeps are discovered, precautions shall be taken to implement protective designs into the facility's design and operational plans. Also, the spring or seep shall be incorporated into the facility's groundwater monitoring plan.
11. The facility shall not restrict the flow of the 100-year flood, reduce the temporary water storage capacity of the floodplain, or result in a washout of solid waste or material to pose a hazard to human health and the environment.
12. If non-rippable rock (bedrock) is encountered at an elevation above the approved base of the liner system, or if non-rippable rock is removed during excavation, at least five (5) feet of clean, compacted, rubble-free fill shall be placed above the non-rippable rock. Alternatively, an engineered layer (soil or a combination of soils and geosynthetics) shall be placed and compacted between the non-rippable rock and the liner system. The engineered layer shall include:
  - i. One (1) foot of soil with a hydraulic conductivity equal or less than  $1 \times 10^{-5}$  cm/sec constructed over one (1) foot of structural fill, or
  - i. If a geosynthetic is used, the geosynthetic will have a hydraulic conductivity equivalent to or less than one (1) of  $1 \times 10^{-5}$  cm/sec soil and will be placed on a minimum of two (2) feet of structural fill.

Installation of an alternative engineered layer over rock shall be documented and certified by a Professional Engineer or Professional Geologist registered in the State of Georgia and shall be included in the CQA report for the cell being constructed.

13. Structural fill shall be required in some portions of the expansion area to achieve the required base grade elevations. Structural fill shall meet the requirements of the EPD approved Construction Quality Assurance Plan within the EPD approved Design & Operational Plan.
14. All erosion control measures and/or diversion ditches must conform to the latest edition of the *Manual for Erosion and Sediment Control in Georgia* and be protective of the Chattahoochee River and its perennial and intermittent tributaries. All drainage structures must be routed to a permanent sediment control impoundment.

15. This site is in a seismic impact zone as defined in the Rules for Solid Waste Management Rule 391-3-4.10(3)(a). The design engineer must certify that all containment structures are designed to resist the maximum horizontal ground acceleration specified in 391-3-4-.10(4) for the site and include a statement in the design documents indicating the maximum horizontal ground acceleration used in the design. Therefore, the registered professional engineer preparing the Permit Drawings and Operational Plan must stamp and sign each engineering drawing with the accompanying notation:

*I have reviewed the information presented in this drawing, and in my professional opinion, all containment structures are designed to resist a maximum horizontal ground acceleration of 0.17g, or the maximum expected horizontal acceleration at the ground surface with a 98% or greater probability that the acceleration will not be exceeded in 50 years as determined by the United States Geologic Survey's Earthquake Hazards Program, as of the date of permit issuance, whichever is more conservative.*

16. Groundwater and surface water monitoring systems shall be installed at the site. Sampling parameters, sampling schedules, monitoring well construction, and spacing shall adhere to the guidelines established in the applicable parts of the 1991 *Georgia Manual for Groundwater Monitoring* and current USEPA Region IV guidance. The system design and monitoring requirements shall be detailed in a groundwater and surface water monitoring plan that are prepared in accordance with the *Georgia Solid Waste Management Rules, Subject 391-3-4*, the guidance documents mentioned above and are approvable by EPD. The groundwater monitoring system shall include some monitoring wells installed in the bedrock. Foliation and joint orientation and lineament analysis shall be considered in determining bedrock monitoring well locations.
17. All soil borings, monitoring wells and piezometers that have been completed/installed within the permit boundary, shall be plugged, and abandoned, except for those locations that will be used as monitoring wells for the proposed landfill. Abandonments shall be performed in accordance with the Water Well Standards Act. Additionally, all soil borings, monitoring wells and piezometers located within the proposed waste footprint shall be abandoned by overdrilling and filling with a non-shrinking cement/bentonite grout mixture via tremie pipe from the bottom to within 10 feet of the base of the landfill. The remaining borehole shall be filled with hydrated bentonite. The abandonment of all borings/piezometers/monitoring wells shall be supervised by a professional geologist (PG) or professional engineer (PE) registered to practice in the State of Georgia. A report documenting the abandonment shall be submitted to EPD prior to cell construction. This documentation shall be signed and stamped by the responsible professional geologist or engineer registered to practice in the State of Georgia.

**APPENDIX A - PERIODIC RUN-ON AND RUN-OFF CONTROL PLAN [391-3-4-.10(5) AND 40 C.F.R. PART 257.81] PLANT WANSLEY COAL COMBUSTION RESIDUALS (CCR) LANDFILL, GEORGIA POWER COMPANY, DATED DECEMBER 2025**

---

**PERIODIC RUN-ON AND RUN-OFF CONTROL PLAN**  
**391-3-4-.10(5) and 40 C.F.R. PART 257.81**  
**PLANT WANSLEY COAL COMBUSTION RESIDUALS (CCR) LANDFILL EXPANSION**  
**GEORGIA POWER COMPANY**

The Federal CCR Rule, and, for Existing CCR Landfills where applicable, the Georgia CCR Rule (391-3-4-.10) require the owner or operator of an existing or new CCR landfill or any lateral expansion of a CCR landfill to prepare a run-on and run-off control system plan to document how these control systems have been designed and constructed to meet the applicable requirements of this section of the Rule. *See* 40 C.F.R. § 257.81; Ga. Comp. R. & Regs. r. 391.3-4-.10(5)(a). In addition, the Rules require periodic run-on and run-off control system plans every five years. *See* 40 C.F.R. § 257.81(c)(4); Ga. Comp. R. & Regs. r. 391.3-4-.10(4)(b).

The CCR landfill known as the Plant Wansley Coal Combustion Residuals (CCR) Landfill is located on Plant Wansley property in Heard and Carroll Counties, Carrollton, Georgia. The landfill consists of three existing constructed cells (numbered 1 thru 3), two constructed lined sedimentation ponds, and a constructed lined clear pool pond. The proposed expansion of the landfill includes the addition of Cell 4 located north of Cells 1 and 2 and adjacent Cell 3 creating a contiguous landfill footprint for all four (4) cells. The final cover system of the landfill will be a ClosureTurf® closure system as opposed to the conventional landfill closure system. ClosureTurf® is a patented, three component system comprised of an Agru Super Gripnet®, engineered turf, and sand infill.

Storm water flows used for the development of the run-on and run-off control plan were calculated using the Natural Resources Conservation Service (NRCS) method (also known as the Soil Conservation Service (SCS) method) for a 25-yr, 24-hr storm event. The stormwater detention system has been designed in accordance with the Georgia Soil and Water Conservation Commission requirements and Technical Release 55 (TR55) as well as other local, city, and government codes.

For areas outside of the final closure system (ClosureTurf®), the runoff curve number data was determined using Table 2-2A from the Urban Hydrology for Small Watersheds (TR-55). The manufacturer of ClosureTurf®, WatershedGeo, has assessed the curve number for the ClosureTurf® system to be between 92 and 95 depending on the storm intensity. The supporting

calculations of this plan assume a curve number of 95 for areas lined with ClosureTurf® to be conservative. The rainfall distribution for Plant Wansley (Type II) was determined from Appendix B from TR-55. Precipitation values were determined from National Oceanic and Atmospheric Administration (NOAA) Atlas 14, Volume 9, Version 2.

The NRCS provided information on the soil characteristics and hydrologic groups present at the site. It was determined that hydrologic group "B" best reflects the characteristics of the soils on site and was used to generate inputs for the calculations. This information was placed into Hydraflow Hydrographs 2022 and used to generate appropriate precipitation curves, runoff curve numbers and storm basin runoff values.

Cells 1-4 of the Plant Wansley CCR Landfill Expansion were designed with perimeter berms and drainage ditches around the cells that prevent stormwater run-on during the peak discharge of a 25-yr, 24-hr storm event from flowing onto the active portion of the landfill. The perimeter berms and drainage ditches also route the stormwater run-off from the landfill through the system of sedimentation/clarifying ponds designed to handle the run-off from a 25-yr, 24-hr storm.

Stormwater runoff from the landfill is collected in a series of side slope tack-on drainage berms along the outer slope of the landfill which conveys the stormwater by gravity to downchute flumes. These downchute flumes convey the stormwater through downchute drop inlets to the perimeter drainage ditches which route the stormwater by gravity to the North and South Sediment Ponds. The North and South sediment ponds are interconnected to the clear pool pond, which is located between the two. Pumps located in the clear pool pond are utilized to send water back to the Plant area before discharging in accordance with the facility's NPDES wastewater permit. Calculations indicate that the existing sediment ponds were properly designed and constructed to handle the stormwater run-off from the expanded landfill for a 25-yr, 24-hr storm event. This plan is supported by appropriate engineering calculations included in Appendix H of the Engineering Report (Stormwater Management System Design Calculations) submitted with the Georgia Environmental Protection Division CCR Landfill Expansion permit application.

The facility is operated subject to and in accordance with § 257.3-3 of EPA's regulations.

I hereby certify that the run-on and run-off control system plan meets the requirements of 40 C.F.R.  
Part 257.81.

A handwritten signature in blue ink, appearing to read 'R. Brant Lane', is positioned above a horizontal line.

R. BRANT LANE, P.E.

Licensed State of Georgia P.E. No. 27185


**Run-on and Run-off Control System Plan for Landfills:  
Calculation Summary**


for

***Plant Wansley Coal Combustion Residuals (CCR) Landfill Expansion***

Prepared by:

Hodges, Harbin, Newberry & Tribble, Inc.

Originator:  12/8/25  
Ryan S. Willoughby, P.E. Date

Reviewer:  12/8/25  
R. Brant Lane, P.E. Date

Approval:  12/8/25  
R. Brant Lane, P.E. Date

## 1. Purpose of Calculation

The purpose of this calculation is to determine if the existing sedimentation ponds and clear pool pond can sufficiently handle run-on/run-off during a minimum 25-yr, 24-hr storm event per federal stormwater requirements Title 40 CFR Part 257.81 and the Georgia Environmental Protection Division's (EPD) Georgia CCR Rule 391-3-4-.10.

## 2. Summary of Conclusions

Based on our analysis, the detention pond system is adequate to collect and control the volume of water resulting from a 25-yr, 24-hr storm, as required.

STORM DURATION (yr-24 hr.)	Normal Pool Elev. (FT)	PEAK INFLOW (CFS)	PEAK OUTFLOW (CFS)	PEAK ELEV. (FT)	Freeboard Spillway Crest (FT)	Freeboard Top of Pond (FT)
25 – 1 PUMP	725.50	1,263.91	8.24	735.67	4.69	5.69
25 – NO PUMP	725.50	1,263.91	0	737.57	2.79	3.79

## 3. Project Narrative

The CCR landfill known as the Plant Wansley Coal Combustion Residuals (CCR) Landfill is located on Plant Wansley property in Heard and Carroll Counties, Carrollton, Georgia. The landfill consists of three existing constructed cells (numbered 1 thru 3), two constructed lined sedimentation ponds, and a constructed lined clear water pond. The proposed expansion of the landfill includes the addition of Cell 4 located north of Cells 1 and 2 and adjacent Cell 3 creating a contiguous landfill footprint for all four (4) cells. The final cover system of the landfill will be a ClosureTurf® closure system as opposed to the conventional landfill closure system. ClosureTurf® is a patented, three component system comprised of an Agru Super Gripnet®, engineered turf, and sand infill.

Cells 1-4 of the Plant Wansley CCR Landfill Expansion were designed with perimeter berms and drainage ditches around the cells that prevent stormwater run-on during the peak discharge of a 25-yr, 24-hr storm event from flowing onto the active portion of the landfill. The perimeter berms and drainage ditches also route the stormwater run-off from the landfill through the system of sedimentation/clarifying ponds designed to handle the run-off from a 25-yr, 24-hr storm.

Stormwater runoff from the landfill is collected in a series of side slope tack-on drainage berms along the outer slope of the landfill which conveys the stormwater by gravity to downchute flumes. These downchute flumes convey the stormwater through downchute drop inlets to the perimeter drainage ditches which route the stormwater by gravity to the North and South Sediment Ponds. The North and South sediment ponds are interconnected to the clear water pond, which is located between the two. Pumps located in the clear water pond are utilized to send water back to the Plant area before discharging in accordance with the facility's NPDES wastewater permit. Calculations indicate that the existing sediment ponds are properly designed and constructed to handle the stormwater

run-off from the expanded landfill for a 25-yr, 24-hr storm event. This plan is supported by appropriate engineering calculations included in Appendix H of the Engineering Report (Stormwater Management System Design Calculations) submitted with the Georgia Environmental Protection Division CCR Landfill Expansion permit.

#### **4. Methodology**

Storm water flows used for the development of the run-on and run-off control plan were calculated using the Natural Resources Conservation Service (NRCS) method (also known as the Soil Conservation Service (SCS) method) for a 25-yr, 24-hr storm event. The stormwater detention system has been designed in accordance with the Georgia Soil and Water Conservation Commission requirements and Technical Release 55 (TR55) as well as other local, city, and government codes.

For areas outside of the final closure system (ClosureTurf®), the runoff curve number data was determined using Table 2-2A from the Urban Hydrology for Small Watersheds (TR-55). The manufacturer of ClosureTurf®, WatershedGeo, has assessed the curve number for the ClosureTurf® system to be between 92 and 95 depending on the storm intensity. The supporting calculations of this plan assume a curve number of 95 for areas lined with ClosureTurf® to be conservative. The time of concentration for each drainage basin was calculated based on TR-55. The rainfall distribution for Plant Wansley (Type II) was determined from Appendix B from TR-55. Precipitation values were determined from National Oceanic and Atmospheric Administration (NOAA) Atlas 14, Volume 9, Version 2.

The NRCS provided information on the soil characteristics and hydrologic groups present at the site. It was determined that hydrologic group "B" best reflects the characteristics of the soils on site and was used to generate inputs for the calculations. This information was placed into Hydraflow Hydrographs 2022 and used to generate appropriate precipitation curves, runoff curve numbers and storm basin runoff values.

#### **5. References and Assumptions**

See Appendix H of the Engineering Report (Stormwater Management System Design Calculations) submitted with the Georgia Environmental Protection Division CCR Landfill Expansion permit for the comprehensive stormwater management calculations for the facility.

**APPENDIX B - REPORT OF LABORATORY TESTING RESULTS, WATER  
TREATMENT RESIDUAL MATERIAL MIXES, PREPARED BY BUNNELL  
LAMMONS ENGINEERING, INC., DATED 07/22/21**

---



July 22, 2021

Hodges, Harbin, Newberry, and Tribble, Inc.  
3920 Arkwright Road, Suite 101  
Macon, Georgia 31210

Attention: Mr. R. Brant Lane, P.E.

Subject: **Laboratory Testing Results**  
**Water Treatment Residual Material Mixes**  
**Georgia Power Plant Wansley**  
**Heard County, Georgia**  
**BLE Project No. J20-11379-05**

Dear Mr. Lane:

Bunnell-Lammons Engineering, Inc. (BLE) is pleased to submit this summary of laboratory testing at Plant Wansley. Our lab testing to date has been performed in accordance with our proposal dated May 3, 2021. Our currently authorized scope of work includes index testing and four triaxial shear tests on water treatment residual coal combustion residual (WTR CCR) samples.

#### **LABORATORY TESTING**

The following samples were provided by HHNT for laboratory testing by BLE:

- (4) samples from WTR CCR bins
- (3) samples of bottom ash for mixing/stabilization of the WTR CCR material
- (3) samples of fly ash for mixing/stabilization of the WTR CCR material.

BLE received the samples in our Greenville, South Carolina laboratory where they were visually classified by senior geotechnical engineer Mr. Tyler Moody, P.E. Mr. Moody discussed the material conditions with Ms. Claudia Montero, P.E. of HHNT and Mr. Gary McWhorter of Georgia Power Company. Material mix proportions were prescribed by Mr. McWhorter. The following laboratory tests were performed:

- Standard Proctor (ASTM D698)
- Moisture content (ASTM D2216)
- Grain size with hydrometer (ASTM D422)
- Atterberg Limits (ASTM D4318)
- Triaxial Shear tests with pore pressure measurements (ASTM D4767)
- Specific Gravity (ASTM C128) – (1) on the WTR CCR

For the laboratory test program, the WTR CCR material was tested for moisture content at the as-received state. As-received moisture contents ranged from 225% to 245%. The WTR CCR material had been sealed

in 5-gallon buckets from the date of original receipt and was air-dried to a moisture content range suitable for standard Proctor testing. Standard Proctor testing was performed on four (4) composite samples of the WTR CCR material:

- C-1, which consisted of 100% of WTR CCR material
- BA-C-1, which consisted of 50% WTR CCR material and 50% of bottom ash
- FA-C-1, which consisted of 50% WTR CCR material and 50% of fly ash
- C-BA-FA-1, which consisted of 50% WTR CCR material, 25% bottom ash, and 25% fly ash

Samples were prepared by total (moist) weight. For example, for blended sample “BA-C-1”, 20 lbs of WTR CCR was combined with 20 lbs of bottom ash in the as-received moisture condition. The sample was then uniformly blended and prepared for standard Proctor testing (ASTM D698). Remolded, consolidated-undrained triaxial testing was then performed at approximately 92% of the standard Proctor maximum dry density at moisture contents 2% wet of optimum.

Blended samples of fly ash, bottom ash, and WTR CCR material were prepared to represent a blended material mixed during stabilization and placement operations at the landfill. Following blending with hand tools, the mixes were allowed to air-dry before remolding in the triaxial cell. Compacted dry density values among the four remolded samples ranged from 67.7 pcf (FA-C-1) to 71.9 pcf (BA-C-1) at moisture contents ranging from 29.6% (BA-C-1) to 47.1% (C-1). It is noted that the standard Proctor maximum dry density for the mix with 50% fly ash (FA-C-1) is lighter than the standard Proctor maximum dry density for the WTR CCR material (C-1). The mix with 50% bottom ash (BA-C-1) is the heaviest blended sample with a standard Proctor maximum dry density of 78.2 pcf.

Triaxial shear strengths of the WTR CCR material and blended material samples is provided in the attached test reports. Consolidated undrained triaxial testing was performed with pore pressure measurement to provide effective stress shear strength parameters for the tested remolded specimen. Among the four triaxial tests performed, a minimum drained, effective stress friction angle of 29 degrees was measured for the mix with 50% fly ash (FA-C-1). The tested drain shear strength values of the remaining three triaxial tests exceed 30 degrees at the effective normal stress range provided on the test reports.

Due to the pore pressure response in fine-grained samples, such as those tested in this laboratory program, the maximum effective normal stress at failure was approximately 34 psi (4,896 psf). To evaluate the shear strengths at higher normal stresses, a direct shear test was performed on a specimen of each mix at a normal load equal to 11,000 psf. This represents approximately 90 feet of in-place CCR at a total unit weight of 120 pcf. An effective stress friction angle of greater than or equal to 30 degrees was measured for each mix in the direct shear test. A composite shear strength envelope of all mixes using the effective stress, drained strengths from triaxial and direct shear tests is attached.

A brief description of laboratory test procedures is attached along with the laboratory test reports. Laboratory testing has been performed using ASTM methods for soils which may not be representative of waste placement conditions. In-place density, moisture, and triaxial shear testing on relatively undisturbed samples should be performed on a test pad under the direction of a licensed geotechnical engineer to confirm



the physical properties of the WTR CCR material and blended (stabilized) material from laboratory test methods are applicable for the in-place waste. Additionally, a geotechnical engineer familiar with waste slope stability should review the waste placement methods and field conditions.

**SUMMARY**

The effective, drained shear strength of the mixture with 50% fly ash (FA-C-1), proportioned by total mass, did not meet the shear strength requirements outlined in the D&O Plan as being equal to or greater than a shear strength envelope represented by a 30-degree friction angle. However, the remolded shear strength test was performed at 92% of the standard Proctor maximum dry density which is a relatively low compaction value. Laboratory testing on in-place samples from a test pad should be used to determine the minimum density and moisture content relationship which results in a 30-degree friction angle for fly ash CCR mixes.

As shown on the attached shear strength relationship plot, the shear strength of the bottom ash CCR mixes and unmixed water treatment residual did achieve the minimum shear strength requirements at the moisture and density conditions tested.

**CLOSING**


This summary report provides the laboratory methods, test reports. We appreciate the opportunity to serve as your geotechnical consultant for Plant Wansley. If you have any questions, please do not hesitate to contact us at (864) 288-1265.

Sincerely,

**BUNNELL-LAMMONS ENGINEERING, INC.**

Johnny D. Vastag, E.I.T.  
Engineering Associate

Tyler W. Moody, P.E.  
Senior Engineer  
Registered GA#39786



7-22-21

cc: Claudia Montero, PE  
Gary McWhorter  
Tim Earl

Attachments  
Laboratory Test Method Procedures  
Laboratory Test Reports  
Composite Shear Strength Relationships

# **LABORATORY TEST RESULTS**

## **TABLE OF CONTENTS:**

**LABORATORY TEST RESULTS SUMMARY TABLE**

**GRAIN SIZE DISTRIBUTION**

**NATURAL MOISTURE CONTENT**

**SOIL PLASTICITY**

**STANDARD PROCTOR**


**TRIAxIAL COMPRESSION TEST**

**DIRECT SHEAR TEST**

# **LABORATORY TEST RESULTS**

## **GRAIN SIZE DISTRIBUTION**

# Particle Size Distribution Report ASTM D6913/D422



	% +3"	% Gravel		% Sand			% Fines	
		Coarse	Fine	Coarse	Medium	Fine	Silt	Clay
○	0.0	0.0	0.0	0.0	1.7	29.7	54.6	14.0
□	0.0	0.0	12.3	15.7	18.7	21.3	27.1	4.9
△	0.0	0.0	0.0	0.0	0.3	10.3	75.8	13.6
◇	0.0	0.0	4.3	8.9	10.3	14.7	54.1	7.7

SOIL DATA					
SYMBOL	SOURCE	SAMPLE NO.	DEPTH (ft.)	Material Description	USCS
○		C-1		Coal Combustion Residual	MH
□		BA-C-1		Bottom Ash + Coal Combustion Residual	SM
△		FA-C-1		Fly Ash + Coal Combustion Residual	ML
◇		C-BA-FA-1		Coal Combustion Residual + Fly Ash + Bottom Ash	ML

**Bunnell Lammons Engineering, Inc.**

**Greenville, SC**

**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill

**Project No.:** 11379-05

**Figure**

**Tested By:** PY IV \_\_\_\_\_

**LABORATORY TEST RESULTS**  
NATURAL MOISTURE CONTENT

**LABORATORY MOISTURE CONTENT DETERMINATION**  
**(ASTM D2216)**

SAMPLE ID.	DEPTH (Ft)	WET WEIGHT (g)	DRY WEIGHT (g)	MOISTURE CONTENT %
C-2		186.0	55.7	233.9
C-3		214.3	64.2	233.8
C-4		246.1	75.7	225.1


JOB NAME: Plant Wansley CCR Landfill  
JOB NO.: J21-11379-05  
DATE: 5/21/2021

TESTED BY:  
CHECKED BY: PAUL YARBER III

"C" Sample ID is for "Water Treatment Residual - Coal Combustion Residual"

**LABORATORY TEST RESULTS**  
SOIL PLASTICITY

# Liquid and Plastic Limits Test Report (ASTM D4318)



SOIL DATA								
SYMBOL	SOURCE	SAMPLE NO.	DEPTH	NATURAL WATER CONTENT (%)	PLASTIC LIMIT (%)	LIQUID LIMIT (%)	PLASTICITY INDEX (%)	USCS
●		C-1		245.4	72	93	21	MH
■		BA-C-1		64.8	42	49	7	SM
▲		FA-C-1		75.5	34	39	5	ML
◆		C-BA-FA-1		70.9	33	45	12	ML

**Bunnell Lammons Engineering, Inc.**

**Greenville, SC**

**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill


**Project No.:** 11379-05

**Figure**

Tested By: JM

**LABORATORY TEST RESULTS**  
COMPACTION

# MOISTURE DENSITY RELATIONSHIP REPORT



Test specification: ASTM D 698-12 Method A Standard


Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
	MH	A-7-5(22)	245.4	1.813	93	21	0.0	68.6

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 45.1 pcf Optimum moisture = 75.0 %	Coal Combustion Residual
<b>Project No.</b> 11379-05 <b>Client:</b> HHNT - Lane <b>Project:</b> Plant Wansley CCR Landfill  <input type="radio"/> <b>Sample Number:</b> C-1	<b>Remarks:</b>
<b>Bunnell Lammons Engineering, Inc.</b>  <b>Greenville, SC</b>	

Figure

Tested By: JR

# MOISTURE DENSITY RELATIONSHIP REPORT




Test specification: ASTM D 698-12 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
	SM	A-2-5(0)	64.8	1.813	49	7	12.3	32.0

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 78.2 pcf Optimum moisture = 27.6 %	50% Bottom Ash + 50% Coal Combustion Residual (By Total Wt.)
<b>Project No.</b> 11379-05 <b>Client:</b> HHNT - Lane <b>Project:</b> Plant Wansley CCR Landfill ○ <b>Sample Number:</b> BA-C-1 <b>Bunnell Lammons Engineering, Inc.</b> <b>Greenville, SC</b>	<b>Remarks:</b>

Tested By: JR

# MOISTURE DENSITY RELATIONSHIP REPORT




Test specification: ASTM D 698-12 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
	ML	A-4(7)	75.5	1.813	39	5	0.0	89.4

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 73.6 pcf Optimum moisture = 31.9 %	50% Fly Ash + 50% Coal Combustion Residual (By Total Wt.)
<b>Project No.</b> 11379-05 <b>Client:</b> HHNT - Lane <b>Project:</b> Plant Wansley CCR Landfill  ○ <b>Sample Number:</b> FA-C-1	<b>Remarks:</b>   <div style="text-align: right; font-weight: bold;">Figure</div>
<b>Bunnell Lammons Engineering, Inc.</b>  <b>Greenville, SC</b>	

Tested By: JR

# MOISTURE DENSITY RELATIONSHIP REPORT





Test specification: ASTM D 698-12 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > #4	% < No.200
	USCS	AASHTO						
	ML	A-7-5(7)	70.9	1.813	45	12	4.3	61.8

TEST RESULTS	MATERIAL DESCRIPTION
Maximum dry density = 76.0 pcf Optimum moisture = 29.0 %	25% Fly Ash + 25% Bottom Ash + 50% Coal Combustion Residual (By Total Wt.)
<b>Project No.</b> 11379-05 <b>Client:</b> HHNT - Lane <b>Project:</b> Plant Wansley CCR Landfill ○ <b>Sample Number:</b> C-BA-FA-1 <b>Bunnell Lammons Engineering, Inc.</b> <b>Greenville, SC</b>	<b>Remarks:</b>

Tested By: JR

**LABORATORY TEST RESULTS**  
TRIAxIAL COMPRESSION TEST



Sample No.	1	2	3	
Initial	Water Content, %	77.0	77.0	77.0
	Dry Density, pcf	41.6	41.6	41.6
	Saturation, %	81.1	81.1	81.1
	Void Ratio	1.7204	1.7204	1.7204
	Diameter, in.	2.850	2.850	2.850
At Test	Height, in.	6.000	6.000	6.000
	Water Content, %	70.3	75.4	70.9
	Dry Density, pcf	49.8	47.8	49.5
	Saturation, %	100.0	100.0	100.0
	Void Ratio	1.2744	1.3678	1.2854
Strain rate, in./min. Eff. Cell Pressure, psi Fail. Stress, psi Total Pore Pr., psi Strain, % Ult. Stress, psi Total Pore Pr., psi Strain, % $\bar{\sigma}_1$ Failure, psi $\bar{\sigma}_3$ Failure, psi	Diameter, in.	2.631	2.700	2.672
	Height, in.	5.885	5.820	5.733
	Strain rate, in./min.	0.010	0.010	0.010
	Eff. Cell Pressure, psi	20.69	41.45	62.65
	Fail. Stress, psi	19.36	35.46	52.16
	Total Pore Pr., psi	73.68	77.70	72.67
	Strain, %	3.1	3.2	3.5
	Ult. Stress, psi	24.94	44.13	64.49
	Total Pore Pr., psi	72.99	77.22	71.41
	Strain, %	15.0	15.0	15.0
$\bar{\sigma}_1$ Failure, psi	26.37	49.20	72.15	
$\bar{\sigma}_3$ Failure, psi	7.01	13.75	19.98	

**Type of Test:**

CU with Pore Pressures

**Sample Type:** Remolded

**Description:** CCR

**Specific Gravity=** 1.813

**Remarks:**

100% CCR Material  
 Remolded at 92% Standard Proctor  
 MDD(45.1 pcf) and 2% wet of optimum  
 moisture (75%)

**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill






**Sample Number:** C-1

**Proj. No.:** 11379-05

**Date Sampled:**

TRIAXIAL SHEAR TEST REPORT  
 Bunnell Lammons Engineering, Inc.  
 Greenville, SC

**Tested By:** PY IV \_\_\_\_\_



Client: HHNT - Lane

Project: Plant Wansley CCR Landfill



Sample Number: C-1

Project No.: 11379-05

Figure \_\_\_\_\_

Bunnell Lammons Engineering, Inc.

Tested By: PY IV \_\_\_\_\_



Sample No.	1	2	3	
Initial	Water Content, %	29.6	29.6	29.6
	Dry Density, pcf	72.1	72.1	72.0
	Saturation, %	94.0	94.0	94.0
	Void Ratio	0.5709	0.5709	0.5712
	Diameter, in.	2.850	2.850	2.850
	Height, in.	6.000	6.000	6.000
At Test	Water Content, %	38.3	37.0	34.9
	Dry Density, pcf	66.8	67.7	69.4
	Saturation, %	100.0	100.0	100.0
	Void Ratio	0.6939	0.6716	0.6319
	Diameter, in.	2.973	2.966	2.937
	Height, in.	5.947	5.896	5.870
Strain rate, in./min.	0.010	0.010	0.010	
Eff. Cell Pressure, psi	20.77	42.08	62.39	
Fail. Stress, psi	15.77	29.57	49.12	
Total Pore Pr., psi	75.12	81.24	73.81	
Strain, %	3.1	4.0	4.4	
Ult. Stress, psi	12.43	27.72	49.19	
Total Pore Pr., psi	76.19	82.32	74.59	
Strain, %	15.0	15.0	15.0	
$\bar{\sigma}_1$ Failure, psi	21.42	40.41	67.69	
$\bar{\sigma}_3$ Failure, psi	5.65	10.84	18.58	

**Type of Test:**

CU with Pore Pressures

**Sample Type:** Remolded

**Description:** CCR

LL= 49

PL= 42

PI= 7

**Specific Gravity=** 1.813

**Remarks:**

50% Bottom Ash & 50% CCR Material by total wt. Remolded at 92% of Std. Proctor MDD (78.2 pcf) and 2% wet of optimum moisture (27.6%)

**Client:** HHNT - Lane






**Project:** Plant Wansley CCR Landfill

**Sample Number:** BA-C-1

**Proj. No.:** 11379-05

**Date Sampled:**

TRIAXIAL SHEAR TEST REPORT  
Bunnell Lammons Engineering, Inc.  
Greenville, SC



**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill



**Sample Number:** BA-C-1

**Project No.:** 11379-05

**Figure** \_\_\_\_\_

**Bunnell Lammons Engineering, Inc.**

**Tested By:** PY IV \_\_\_\_\_



Sample No.	1	2	3	
Initial	Water Content, %	33.9	33.9	33.9
	Dry Density, pcf	67.9	67.8	67.8
	Saturation, %	92.1	91.9	92.0
	Void Ratio	0.6676	0.6687	0.6682
	Diameter, in.	2.850	2.850	2.850
	Height, in.	5.998	6.000	6.000
At Test	Water Content, %	40.1	39.2	37.4
	Dry Density, pcf	65.6	66.2	67.4
	Saturation, %	100.0	100.0	100.0
	Void Ratio	0.7261	0.7109	0.6788
	Diameter, in.	2.934	2.934	2.906
	Height, in.	5.858	5.806	5.808
Strain rate, in./min.	0.010	0.010	0.010	
Eff. Cell Pressure, psi	20.88	41.91	62.62	
Fail. Stress, psi	14.67	27.43	44.02	
Total Pore Pr., psi	73.75	77.60	69.40	
Strain, %	6.0	4.3	5.3	
Ult. Stress, psi	16.91	32.81	49.72	
Total Pore Pr., psi	72.91	76.52	68.35	
Strain, %	15.0	15.0	15.0	
$\bar{\sigma}_1$ Failure, psi	21.80	41.75	67.24	
$\bar{\sigma}_3$ Failure, psi	7.13	14.31	23.22	

**Type of Test:**

CU with Pore Pressures

**Sample Type:** Remolded

**Description:** CCR

LL= 39

PL= 34

PI= 5

**Specific Gravity=** 1.813

**Remarks:**

50% Fly Ash & 50% CCR Material by total wt. Remolded at 92% Std. Proctor MDD (73.6 pcf) and 2% wet of optimum moisture (31.9%)

**Client:** HHNT - Lane






**Project:** Plant Wansley CCR Landfill

**Sample Number:** FA-C-1

**Proj. No.:** 11379-05

**Date Sampled:**

TRIAXIAL SHEAR TEST REPORT  
Bunnell Lammons Engineering, Inc.  
Greenville, SC



**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill



**Sample Number:** FA-C-1

**Project No.:** 11379-05

**Figure** \_\_\_\_\_

**Bunnell Lammons Engineering, Inc.**

**Tested By:** PY IV \_\_\_\_\_



Sample No.	1	2	3	
Initial	Water Content, %	30.8	31.1	30.8
	Dry Density, pcf	70.2	70.0	70.2
	Saturation, %	91.1	91.5	91.1
	Void Ratio	0.6131	0.6172	0.6132
	Diameter, in.	2.850	2.850	2.850
	Height, in.	6.000	6.000	6.000
At Test	Water Content, %	38.8	36.5	34.2
	Dry Density, pcf	66.5	68.1	69.8
	Saturation, %	100.0	100.0	100.0
	Void Ratio	0.7030	0.6610	0.6207
	Diameter, in.	2.961	2.935	2.907
	Height, in.	5.867	5.809	5.795
Strain rate, in./min.	0.010	0.010	0.010	
Eff. Cell Pressure, psi	20.79	41.66	62.37	
Fail. Stress, psi	11.86	28.58	47.87	
Total Pore Pr., psi	74.75	79.05	70.63	
Strain, %	3.7	6.8	6.0	
Ult. Stress, psi	12.96	31.17	51.07	
Total Pore Pr., psi	75.09	78.33	70.85	
Strain, %	15.0	15.0	15.0	
$\bar{\sigma}_1$ Failure, psi	17.90	41.19	69.61	
$\bar{\sigma}_3$ Failure, psi	6.04	12.61	21.74	

**Type of Test:**

CU with Pore Pressures

**Sample Type:** Remolded

**Description:** Coal Ash

LL= 45

PL= 33

PI= 12

**Specific Gravity=** 1.813

**Remarks:**

25% Fly Ash & 25% Bottom Ash & 50% CCR Material by total wt. Remolded at 92% Std. Proctor MDD (76.0 pcf) and 2% wet of optimum moisture (29%).

**Client:** HHNT - Lane






**Project:** Plant Wansley CCR Landfill

**Sample Number:** C-BA-FA-1

**Proj. No.:** 11379-05

**Date Sampled:**

TRIAXIAL SHEAR TEST REPORT  
 Bunnell Lammons Engineering, Inc.  
 Greenville, SC



**Client:** HHNT - Lane

**Project:** Plant Wansley CCR Landfill

**Sample Number:** C-BA-FA-1

**Project No.:** 11379-05

**Figure** \_\_\_\_\_

**Bunnell Lammons Engineering, Inc.**

**Tested By:** PY IV \_\_\_\_\_

