

257.84 (b)(2)	2020 REPORT OF ANNUAL INSPECTION OF CCR LANDFILL	
	CCR LANDFILL NAME: Plant McIntosh Private Industrial Solid Waste (Coal Combustion By-Product) Disposal Facility #4 (Cells 1, 2A). Permit # 051-010D(LI).	
	OWNER OF CCR LANDFILL: Georgia Power Company	
	INSPECTION DATE: 11/24/2020	
	INSPECTING ENGINEER: Gary H. McWhorter, P.E. GA Reg. #PE012687	
(i)	ANY CHANGES IN GEOMETRY OF THE STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION?	NO ⁽¹⁾
	(IF YES, DESCRIBE):	
(ii)	APPROXIMATE VOLUME OF CCR CONTAINED IN THE UNIT AT THE TIME OF INSPECTION?	499,126 cy ⁽²⁾
(iii)	ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT?	NO
	(IF YES, DESCRIBE):	
(iv)	ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION OF THE CCR UNIT SINCE THE PREVIOUS ANNUAL INSPECTION?	NO
	(IF YES, DESCRIBE):	

(1) The geometry of the structure (permitted footprint and final grades) has not changed since the last inspection, with the exception of the additional placement of CCR.

(2) Approximate CCR volume: - Cell 1 – 361,231 cy; Cell 2A – 137,895 cy (by survey dated – Dec. 2020).

