

257.83 (b) (2)	REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT		
	FACILITY NAME: Plant Hammond AP3		
	OWNER/OPERATOR OF FACILITY: Georgia Power Company		
	INSPECTION DATE: March 19, 2018		
	INSPECTING ENGINEER: Patrick B. Rhodes, P.E. (Georgia P.E. License # 24586) Southern Company Services Fossil Dam Safety		
	Based on the results of the inspection and review of the data provided by a qualified Professional Engineer, it is my professional opinion that the report has been completed in accordance with 40 CFR 257.83(b).		
(i)	ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION (YES OR NO)?	NO	
	(IF YES, DESCRIBE): N/A		
(ii)	LOCATION AND TYPE OF EXISTING INSTRUMENTATION	N/A (no instrumentation)	
(ii)	MAXIMUM RECORDED READING OF EACH INSTRUMENT SINCE PREVIOUS ANNUAL INSPECTION	N/A (no instrumentation)	
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION		
	MIN. DEPTH: 0-ft*	MAX. DEPTH: 0-ft*	PRESENT DEPTH: 0-ft*
	MIN. ELEVATION: N/A	MAX. ELEVATION: N/A	PRESENT ELEVATION: N/A
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION.		
	MIN. DEPTH: 1-ft	MAX. DEPTH: 44-ft	PRESENT DEPTH: Up to 44 ft
	MIN. ELEVATION: 570	MAX. ELEVATION: 610	PRESENT ELEVATION: Up to EL 610 ft
(iv)	APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF INSPECTION.	0 cubic yards*	
(v)	APPROXIMATE VOLUME OF IMPOUNDED WATER AND CCR AT TIME OF INSPECTION	WATER: 0 cu yds *	CCR: 1,230,000 cu yds **
(vi)	ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND APPURTENANT STRUCTURES (YES OR NO)?	NO	
	(IF YES, DESCRIBE): N/A		
(vii)	ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL INSPECTION (YES OR NO)?	NO	
	(IF YES, DESCRIBE): N/A		

* The ash pond is in the process of closure, the impoundment has been dewatered and no longer impounds water, and closure construction is substantially complete

** Cubic yard estimates are derived by qualified personnel from available information.

