

§ 257.100(f)(3)(iv) as set forth by §257.83(b)	REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT		
	FACILITY NAME: Plant Arkwright Ash Pond 3 (AP-3)		
	OWNER/OPERATOR OF FACILITY: Georgia Power Company		
	INSPECTION DATE: November 19, 2025		
	INSPECTING ENGINEER: Patrick B. Rhodes, P.E. (Georgia P.E. License #24586)		
(i)	ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION?	No	
(IF YES, DESCRIBE):			
(ii)	LOCATION AND TYPE OF EXISTING INSTRUMENTATION	No Instrumentation	
(ii)	MAXIMUM RECORDED READING OF EACH INSTRUMENT SINCE PREVIOUS ANNUAL INSPECTION	No Instrumentation	
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION ⁽¹⁾		
	MIN. DEPTH: N/A	MAX. DEPTH: N/A	PRESENT DEPTH: 0 ft ¹
	MIN. ELEVATION: N/A	MAX. ELEVATION: N/A	PRESENT ELEVATION: N/A
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION ⁽¹⁾		
	MIN. DEPTH: 0 ft	MAX. DEPTH: 43 ft	PRESENT DEPTH: Up to 43 ft
	MIN. ELEVATION: 316 ft	MAX. ELEVATION: 360 ft	PRESENT ELEVATION: Up to 360 ft
(iv)	APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF INSPECTION	710,000 yd ³ ⁽²⁾	
(v)	APPROXIMATE VOLUME OF IMPOUNDED WATER AND CCR AT TIME OF INSPECTION	WATER: 0 yd ³ ⁽¹⁾	CCR: 871,000 yd ³ ⁽³⁾
(vi)	ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND APPURTENANT STRUCTURES?		No
	(IF YES, DESCRIBE):		
(vii)	ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL INSPECTION?		No
	(IF YES, DESCRIBE):		

(1) A closure cover system is in-place and the CCR unit no longer impounds water. Any water present is related to temporary non-CCR stormwater management.

(2) Approximate storage capacity of impounding structure is estimated as the total storage volume at crest elevation 352 ft. Does not include Monofill area.

(3) Approximate volume is inclusive of dry, stacked ash above the crest of the impoundment.

