

257.83 (b) (2)	REPORT OF ANNUAL INSPECTION OF CCR SURFACE IMPOUNDMENT		
	FACILITY NAME: Plant Yates – Ash Pond B' (AP-B')		
	OWNER/OPERATOR OF FACILITY: Georgia Power Company		
	INSPECTION DATE: September 23, 2020		
	INSPECTING ENGINEER: Patrick B. Rhodes, PE (Georgia P.E. License # 24586)		
(i)	ANY CHANGES IN GEOMETRY OF THE IMPOUNDING STRUCTURE SINCE THE PREVIOUS ANNUAL INSPECTION?		Yes
	(IF YES, DESCRIBE): The impoundment is in the process of being filled with ash as part of closure construction. The existing embankments are being integrated into the final closure system and now retain only compacted ash and no water.		
(ii)	LOCATION AND TYPE OF EXISTING INSTRUMENTATION		No Instrumentation
(ii)	MAXIMUM RECORDED READING OF EACH INSTRUMENT SINCE PREVIOUS ANNUAL INSPECTION		N/A (Note 2)
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF THE IMPOUNDED WATER SINCE PREVIOUS ANNUAL INSPECTION		
	MIN. DEPTH: 0 ft.	MAX. DEPTH: 0 ft.	PRESENT DEPTH: 0 ft.
	MIN. ELEVATION: N/A	MAX. ELEVATION: N/A	PRESENT. ELEVATION: N/A
(iii)	APPROXIMATE MINIMUM, MAXIMUM AND PRESENT DEPTH AND ELEVATION OF CCR SINCE PREVIOUS ANNUAL INSPECTION.		
	MIN. DEPTH: 0 ft.	MAX. DEPTH: 50 ft.	PRESENT DEPTH: Up to 50 ft.
	MIN. ELEVATION: 760 ft.	MAX. ELEVATION: 810 ft.	PRESENT ELEVATION: Up to 810 ft.
(iv) 1	APPROXIMATE STORAGE CAPACITY OF IMPOUNDING STRUCTURE AT TIME OF INSPECTION.		575,913 yd ³
(v)1	APPROXIMATE VOLUME OF IMPOUNDED WATER AND CCR AT TIME OF INSPECTION		WATER: 0 yd ³ (Note 1) CCR: 473,627 yd ³
(vi)	ANY APPEARANCE OF AN ACTUAL OR POTENTIAL STRUCTURAL WEAKNESS OF THE CCR UNIT, IN ADDITION TO ANY EXISTING CONDITIONS THAT ARE DISRUPTING OR HAVE THE POTENTIAL TO DISRUPT THE OPERATION AND SAFETY OF THE CCR UNIT AND APPURTENANT STRUCTURES?		No
	(IF YES, DESCRIBE):		
(vii)	ANY OTHER CHANGE(S) WHICH MAY HAVE AFFECTED THE STABILITY OR OPERATION SINCE THE PREVIOUS ANNUAL INSPECTION?		No
	(IF YES, DESCRIBE): N/A		

Note 1: Due to ongoing closure activities, any water in AP-B' is temporary stormwater that is directed away from the impoundment to a collection system.

Note 2: All previous instrumentation has been removed as a part of the closure process.

- Cubic yard estimates are derived by qualified personnel from available information. Ash Pond B' and Ash Pond 3 are being combined into the "Ash Management Area" for closure in place. With consolidation ongoing, it is not currently possible to differentiate how much ash went into the former AP-B' footprint and the former AP-3 footprint. Increased ash storage volumes from the previous annual report are indicated in the AP-3 volume totals.

