

JUNE 17, 2011 REVISION

Process Plan and Schedule for the Barletts Ferry Project (FERC #485)

(Highlighted Activities are Complete)

| Activity   | Responsibility                      | Time Frame   | Deadline   |
|--|-------------------------------------|--|--|
| File Waiver Request for Early Notice of Intent (NOI) and Pre-Application Document (PAD) Filing | Georgia Power                       | NA   | <i>June 18, 2008</i><br><i>Granted July 16, 2008</i> |
| File NOI and PAD   | Georgia Power                       | 18 CFR § 5.5(d)  | <i>May 6, 2009</i>                                   |
| Initial Tribal Consultation Meeting (if necessary)   | FERC                                | Within 30 days of filing NOI & PAD (up to Day 30)<br>18 CFR § 5.7                          | <i>June 5, 2009</i>                                  |
| Commission Notices NOI & PAD Filing and Issues Scoping Document 1 (SD1)                        | FERC                                | Within 60 days of filing NOI & PAD (up to Day 60)<br>18 CFR § 5.8(a)                       | <i>July 6, 2009</i>                                  |
| Commission Holds Scoping Meetings and Site Visit at Barletts Ferry                             | FERC                                | Within 30 days of NOI & PAD notice & issuance of SD1 (up to Day 90)<br>18 CFR § 5.8(b)     | <i>August 5, 2009</i>                                |
| Comments on PAD, SD1 and Study Requests  | Stakeholders                        | Within 60 days of NOI & PAD notice & issuance of SD1 (up to Day 120)<br>18 CFR § 5.9(a)    | <i>September 4, 2009</i>                             |
| Proposed Study Plan (PSP) Filed & FERC Issues Scoping Document 2 (SD2) (if necessary)          | Georgia Power (PSP) /<br>FERC (SD2) | Within 45 days of deadline for filing comments on SD1 (up to Day 165)<br>18 CFR § 5.9      | <i>October 19, 2009</i>                              |
| Study Plan Meeting(s)  | Georgia Power                       | Within 30 days of deadline for filing PSP (up to Day 195) 18 CFR § 5.11(e)                 | <i>November 17-19, 2009</i>                          |
| Comments on Proposed Study Plan Filed  | Stakeholders                        | Within 90 days after proposed study plan is filed (up to Day 255)<br>18 CFR § 5.12         | <i>January 19, 2010</i>                              |
| Revised Study Plan Filed (if necessary)  | Georgia Power                       | Within 30 days of deadline for comments on Proposed SP (up to Day 285)<br>18 CFR § 5.13(a) | <i>February 18, 2010</i>                             |
| Comments on Revised Study Plan Filed   | Stakeholders                        | Within 15 days following Revised SP (up to Day 300)<br>18 CFR § 5.13(b)                    | <i>March 5, 2010</i>                                 |
| Commission Issues Study Plan Determination   | FERC                                | Within 30 days following Revised SP (up to Day 315)<br>18 CFR § 5.13(c)                    | <i>March 22, 2010</i>                                |

**JUNE 17, 2011 REVISION**

**Process Plan and Schedule for the Barletts Ferry Project (FERC #485)**  
 (Highlighted Activities are Complete)

| <b>Activity</b>   | <b>Responsibility</b> | <b>Time Frame</b>   | <b>Deadline</b>                 |
|---|-----------------------|---|---------------------------------|
| Field Studies (Field Studies Begin & Literature Based Studies and Other Ongoing Data Collection Continue.)          | Georgia Power         | 18 CFR § 5.15   | <i>April 1, 2010</i>            |
| Study Progress Report Filed   | Georgia Power         | 18 CFR § 5.15(b)  | <i>October 26, 2010</i>         |
| Final Study Reports Filed   | Georgia Power         | Based on Study Plan Determination <sup>1</sup><br>18 CFR § 5.15(c)(1)   | <i>March 17, 2011</i>           |
| Study Results Meetings  | Georgia Power         | Within 15 days of Initial/Final Study Reports<br>18 CFR § 5.15(c)(2)  | <i>March 30 – April 1, 2011</i> |
| File Study Results Meeting Summary  | Georgia Power         | Within 15 days of Study Results Meeting<br>18 CFR § 5.15(c)(3)  | <i>April 18, 2011</i>           |
| File Study Results Meeting Summary Disagreements and/or Modified or New Study Requests                              | Stakeholders          | Within 30 days of Study Results Meeting Summary Filing<br>18 CFR § 5.15(c)(4)   | <i>May 18, 2011</i>             |
| File Response to Study Results Meeting Summary Disagreements and/or Modified or New Study Requests                  | Georgia Power         | Within 30 days of Stakeholder Filing of Meeting Summary Disagreements and/or Modified or New Study Requests                                 | <i>June 17, 2011</i>            |
| FERC Resolves Disagreements (and modifies Study Plans if necessary)   | FERC                  | Within 30 days of filing Response to Study Results Meeting Summary Disagreements and/or Modified or New Study Requests, 18 CFR § 5.15(c)(5) | <i>July 18, 2011</i>            |
| Conduct Study of Operational Measures to Enhance Summer Dissolved Oxygen in the Bartletts Ferry Tailrace (OM Study) | Georgia Power         | Within Critical Summer Period   | <i>Begin June 20, 2011</i>      |
| File Final OM Study Report  | Georgia Power         | Based on Study Plan Determination   | <i>October 11, 2011</i>         |
| Conduct OM Study Results Meeting  | Georgia Power         | Within 15 days of Filing Final OM Study Report  | <i>October 26, 2011</i>         |
| File OM Study Results Meeting Summary   | Georgia Power         | Within 15 days of OM Study Results Meeting  | <i>November 10, 2011</i>        |

<sup>1</sup> Or no later than one year after the March 17, 2010 Commission approval of the Study Plan (18 CFR § 5.15(c) (1)).

JUNE 17, 2011 REVISION

Process Plan and Schedule for the Barletts Ferry Project (FERC #485)

(Highlighted Activities are Complete)

| <b>Activity</b>   | <b>Responsibility</b> | <b>Time Frame</b>  | <b>Deadline</b>   |
|---|-----------------------|--|---|
| File OM Study Results Meeting Summary Disagreements             | Stakeholders          | Within 30 days of OM Study Results Meeting Summary Filing                              | <i>December 12, 2011</i>                                    |
| File Response to OM Study Results Meeting Summary Disagreements | Georgia Power         | Within 30 days of Stakeholder Filing of OM Study Results Meeting Summary Disagreements | <i>January 11, 2012</i>                                     |
| FERC Resolves OM Study Results Meeting Summary Disagreements    | FERC                  | Within 30 days of Filing Response to Study Results Meeting Summary Disagreements       | <i>February 10, 2012</i>                                    |
| Conduct Preliminary Licensing Proposal Meetings                 | Georgia Power         | Not Required by ILP Regulations  | <i>March 7 – 8, 2012<br/>(one to two days as necessary)</i> |
| File Preliminary Licensing Proposal                             | Georgia Power         | No later than 150 days before License Application is Filed, 18 CFR § 5.16(a)           | <i>July 17, 2012</i>  |
| Comments due on Preliminary Licensing Proposal                  | Stakeholders          | Within 90 days of Filing Preliminary Licensing Proposal, 18 CFR § 5.16(e)              | <i>October 15, 2012</i>                                     |
| File License Application  | Georgia Power         | Two Years Prior to Current License Expiration, 18 CFR § 5.17 (a)                       | <i>December 14, 2012</i>                                    |