



Relicensing Schedule THROUGH March 2010

Activity	Responsibility	Time Frame	Deadline
File NOI and PAD	Georgia Power	18 CFR § 5.5(d)	<i>May 6, 2009</i>
Initial Tribal Consultation Meeting (if necessary)	FERC	Within 30 days of filing NOI & PAD (up to Day 30) 18 CFR § 5.7	<i>June 5, 2009</i>
Commission Notices NOI & PAD Filing and Issues Scoping Document 1 (SD1)	FERC	Within 60 days of filing NOI & PAD (up to Day 60) 18 CFR § 5.8(a)	<i>July 6, 2009</i>
Commission Holds Scoping Meetings and Site Visit at Bartletts Ferry	FERC	Within 30 days of NOI & PAD notice & issuance of SD1 (up to Day 90) 18 CFR § 5.8(b)	<i>August 5, 2009</i>
Comments on PAD, SD1 and Study Requests	Stakeholders	Within 60 days of NOI & PAD notice & issuance of SD1 (up to Day 120) 18 CFR § 5.9(a)	<i>September 4, 2009</i>
Proposed Study Plan (PSP) Filed & FERC Issues Scoping Document 2 (SD2) (if necessary)	Georgia Power (PSP) / FERC (SD2)	Within 45 days of deadline for filing comments on SD1 (up to Day 165) 18 CFR § 5.9	<i>October 19, 2009</i>
Study Plan Meeting(s)	Georgia Power	Within 30 days of deadline for filing PSP (up to Day 195) 18 CFR § 5.11(e)	<i>November 17-19, 2009</i>
Comments on Proposed Study Plan Filed	Stakeholders	Within 90 days after proposed study plan is filed (up to Day 255) 18 CFR § 5.12	<i>January 19, 2010</i>
Revised Study Plan Filed (if necessary)	Georgia Power	Within 30 days of deadline for comments on Proposed SP (up to Day 285) 18 CFR § 5.13(a)	<i>February 18, 2010</i>
Comments on Revised Study Plan Filed	Stakeholders	Within 15 days following Revised SP (up to Day 300) 18 CFR § 5.13(b)	<i>March 5, 2010</i>
Commission Issues Study Plan Determination	FERC	Within 30 days following Revised SP (up to Day 315) 18 CFR § 5.13(c)	<i>March 22, 2010</i>